

Present status of projects "Construction of Regional Multiutility Town Hall and Cultural Centre" at Tinsukia under NEC under the Ministry of DONER

(Rs. in lakhs)

Sl. No.	Name of District	Name of the scheme	Year of sanction	Project Cost	Physical target	Eligible Central Share (90%)	Eligible State Share (10%)	Fund Released by GOI	Central Share Released to the IA	State Share Released to the IA	Total	U/C received	Financial progress in %	Physical Progress in %	Remarks
1	Tinsukia	Construction of Regional Multiutility Town hall and Cultural Centre	2013-14	798.00	Ground Floor : i) Training Hall=2 No. ii) Resturent=1 No.+ Kitchen iii) Community Hall=1 No. iv) Toilet Block=2Nos v) Shop=8Nos, lobby vi) Open parking Plinth Area 1169.48 Sq.M.	718.20	79.80	287.28	286.184	0.00	286.184	286.184	35.86%	60%	Re-tender invited on 04/06/2015 as per Govt instruction vide letter No.UDD(T)9/2013/pt/31, Dtd.02/06/2015. Comparative Statement approved by the Govt. on 09/10/2015. Work order issued on 27/10/2015. UC for Rs.286.184 Lakhs submitted to Govt. on 30/3/2017.
					1st Floor : i) Office=2Nos ii)Conference=1Nos iii)Training room cum green room iv) Toilet Block=2Nos v)Lobby area vi)Auditorium-1 1194.59 Sq.M										
					2nd Floor : i) Dormetory for (Gents) with toilet ii)Dormetory for (Ladies) with toilet iii)VIP room=1 No. iv) Room-4 No. V) Lobby 773.19 Sq.M										
					3rd Floor : i) VIP room=1 No. ii) Room-4 iii) Toilet Block=2Nos 542.25 Sq.M										
					Total										
Total				798.00		718.20	79.80	287.28	286.184	0.00	286.184	286.184	35.86%	60%	